

Systems Installation (Power, Signaling, Communications)

January 2020 - June 2022

Overhead and third-rail power, signaling, and communications systems installation is proceeding section by section following track completion.

Commissioning of completed segments is continuing into 2022 even as initial vehicle testing has begun on sections signed off earlier - phased commissioning is running alongside early-phase vehicle testing rather than strictly ahead of it.

Systems integration is the long pole for the remaining schedule; testing activities are sequenced against systems sign-off per segment.