

Track Installation

January 2019 - November 2021

Rail installation is proceeding across the full alignment following station and guideway structural completion in each section.

Track installation reached 100% completion in November 2021, with the final rail clip fastened on the last remaining section.

Completion of track installation unblocks systems installation (power, signaling, communications) across the full line.