

Vehicle Testing - Static & Dynamic

June 2021 - September 2021

Static clearance testing (walking-pace, 0-5 km/h) began in June 2021 to verify vehicle-to-infrastructure clearances along the alignment.

Dynamic testing followed through the summer - coupled-car operation, higher-speed running, braking performance, and communications/signal integration.

Testing is proceeding on sections where systems commissioning is complete, with additional sections added as their commissioning finishes.